



# ***Construction Progress Report Week Ending September 13, 2008***



***Project #624:  
Baruch Ha Shem Education  
Education Building  
6304 Beltline Road  
Dallas, TX 75254***



**Progress Report Period for Week Ending 9-13-08:**

Project # 624

Baruch Ha Shem Education Building

**A. Work Completed Last Week:**

- Imported select fill to cap building pad
- Received 1 ½" of rain on Tuesday
- Imported lime to dry out select
- Completed building pad
- Set building corners
- Re-routed gas line

**B. Work Scheduled For The Next Two Weeks:**

- Lay out piers
- Drill building piers
- Install plumbing underground
- Install electrical underground
- Excavate, form and pour elevator pit
- Begin excavation for grade beams

**C. Pending Items Needed from Owner:**

- None at this time

**D. Long Lead Time Items:**

- None at this time

**E. Other Items or Concerns:**

- None at this time

**F. Progress Photos:**

- Attached



# Progress Photos



# Progress Photos

