



***Construction Progress Report  
Week Ending October 25, 2008***



***Project #624:  
Baruch HaShem Education  
Education Building  
6304 Beltline Road  
Dallas, TX 75254***



**Progress Report Period for Week Ending 10-25-08:**

Project # 624

Baruch HaShem Education Building

**A. Work Completed Last Week:**

- Excavated, formed and poured SE corner grade beam
- Waterproofed elevator pit
- Installed electrical floor boxes
- Installed underground plumbing
- Graded pad and put down poly and rebar for slab pour
- Formed perimeter of slab
- Termite treatment

**B. Work Scheduled For The Next Two Weeks:**

- Pour slab on 10-28-08 – cure for rest of week
- Steel erection 11-3-08 thru 11-14-08

**C. Pending Items Needed from Owner:**

- Need to make color selections for bathroom partitions by 10-31-08

**D. Long Lead Time Items:**

- Bathroom partitions

**E. Other Items or Concerns:**

- None at this time

**F. Progress Photos:**

- Attached



# Progress Photos



# Progress Photos

