



***Construction Progress Report
Week Ending January 17, 2009***



***Project #624:
Baruch HaShem Education
Education Building
6304 Beltline Road
Dallas, TX 75254***



Progress Report for Week Ending 01-17-09

Project # 624

Baruch HaShem Education Building

A. Work Completed Last Week:

- Two-sided all walls on 2nd floor
- Plumbing insulated on 2nd floor
- Electrical rough on 2nd floor
- Blocking installed in walls
- EIFS shapes on east and south walls
- East wall primed and ready for finish coat
- West wall brown coated and EIFS shapes on
- Stairwell 1 sheet rocked
- Thermostat wire run

B. Work Scheduled For The Next Two Weeks:

- Complete plaster on exterior of building
- Cover all walls inside and prepare for tape and bed
- Connect power to new building
- Fire up HVAC units
- Sheet rock stairwell 2Begin tape and bed of all walls
- Begin elevator install
- Begin cast stone entry install
- Begin Mikvah install

C. Pending Items Needed from Owner:

- Need to select paint colors and texture

D. Long Lead Time Items:

- None at this time

E. Other Items or Concerns:

- None at this time

F. Progress Photos:

- Attached



Progress Photos



Progress Photos



Progress Photos



Progress Photos



Progress Photos

