



***Construction Progress Report  
Week Ending January 24, 2009***



***Project #624:  
Baruch HaShem Education  
Education Building  
6304 Beltline Road  
Dallas, TX 75254***



## Progress Report for Week Ending 01-24-09

Project # 624

Baruch HaShem Education Building

### A. Work Completed Last Week:

- Trimmed out window openings.
- Built furr downs for folding partitions.
- Taped and bedded building except for large open area.
- Pulled and connected wires for HVAC units.
- Began synthetic stone work.
- Completed plaster and EIFS.
- Sheet rocked stairwell #2.

### B. Work Scheduled For The Next Two Weeks:

- Complete installation of synthetic stone.
- Demo exterior façade of existing wall and replace with interior façade.
- Begin work on opening up wall into existing building.
- Connect power to new building.
- Fire up HVAC units.
- Install remaining doors and windows.
- Begin tile in restrooms.
- Begin installation of ceiling grid.
- Begin painting in classrooms.
- Begin elevator install.
- Begin cast stone entry installation.
- Begin Mikvah installation.

### C. Pending Items Needed from Owner:

- Need to select paint colors and texture.

### D. Long Lead Time Items:

- None at this time

### E. Other Items or Concerns:

- None at this time

### F. Progress Photos:

- Attached



# Progress Photos



# Progress Photos



# Progress Photos



# Progress Photos

