



***Construction Progress Report
Week Ending February 7, 2009***



***Project #624:
Baruch HaShem Education
Education Building
6304 Beltline Road
Dallas, TX 75254***



Progress Report for Week Ending 02-07-09

Project # 624

Baruch HaShem Education Building

A. Work Completed Last Week:

- Built furr down in foyer and finished rocking foyer.
- Re-rocked existing wall in foyer.
- Installed angles in restrooms for ceiling hung partitions.
- Began millwork installation.
- Began painting interior.
- Started up HVAC units – all working.
- Completed synthetic stone.

B. Work Scheduled For The Next Two Weeks:

- Begin tile in restrooms.
- Install carpet.
- Begin installation of ceiling grid.
- Complete painting in classrooms.
- Begin elevator installation.
- Begin cast stone entry installation.
- Begin Mikvah installation.

C. Pending Items Needed from Owner:

- None at this time.

D. Long Lead Time Items:

- None at this time

E. Other Items or Concerns:

- None at this time

F. Progress Photos:

- Attached



Progress Photos



Progress Photos



Progress Photos

