



Construction Progress Report Week Ending March 7, 2009



***Project #624:
Baruch HaShem Education
Education Building
6304 Beltline Road
Dallas, TX 75254***



Progress Report for Week Ending 3-07-09

Project # 624

Baruch HaShem Education Building

A. Work Completed This Week:

- Completed Mikvah plumbing
- Began cast stone installation
- Installed carpet
- Started final coat of paint on 2nd floor
- Electrical trim out
- Stained elevator equipment and floor in storage room under stairs
- Set floor tile in foyer
- Installed toilet partitions

B. Work Scheduled For The Next Two Weeks:

- Continue cast stone installation
- Finish final coat of paint (including phone/data board)
- Complete floor tile in foyer
- DSS Security to install door locks
- Install vent/exhaust fan in electrical room
- Complete toilet partition installation
- Install carpet base and carpet at stairs
- Electrical final inspection from City
- Plumbing final inspection from City

C. Pending Items Needed from Owner:

- None at this time.

D. Long Lead Time Items:

- None at this time

E. Other Items or Concerns:

- None at this time

F. Progress Photos:

- Attached



Progress Photos



Progress Photos



Progress Photos

