



Construction Progress Report Week Ending March 21, 2009



***Project #624:
Baruch HaShem Education
Education Building
6304 Beltline Road
Dallas, TX 75254***



Progress Report for Week Ending 3-21-09

Project # 624
Baruch HaShem Education Building

A. Work Completed This Week:

- Fire alarm installation
- Carpet in stairs and base
- Broken windows replaced
- Mirrors installed
- Plumbing final
- Changes to elevator for state inspection completed
- Cast stone as far as can go until new crown pieces are made (template has been made)
- Mikvah electrical underground completed
- Started grading in courtyard

B. Work Scheduled For The Next Two Weeks:

- Complete grading and forming of courtyard paving and sidewalks
- Set area drains in courtyard
- Place rebar, run ground wire and inspection from city
- Install folding partition 1st floor
- Painter to pre-punch
- State elevator inspection scheduled for 3/25/09
- City elevator inspection scheduled for 3/26/09 (pending state inspection passes)
- Electrical final inspection scheduled for 3/26/09 (pending state inspection passes)
- Pour courtyard
- Building final after above inspections are completed and passed
- Final clean of building

C. Pending Items Needed from Owner:

- None at this time.

D. Long Lead Time Items:

- Transformer for exterior doors FOB locking mechanisms. The transformer is available but the card that controls the transformer functions has been backordered. Supplier said the cards are due to ship 3/27/09. This item should not hold up any inspection or use of building. The doors can be locked and/or unlocked using keys.

E. Other Items or Concerns:

- None at this time

F. Progress Photos:

- Attached

Progress Photos



Progress Photos



Progress Photos

