



***Construction Progress Report
Week Ending April 4, 2009***



***Project #624:
Baruch HaShem Education Building
6304 Beltline Road
Dallas, TX 75254***



Progress Report for Week Ending 4-04-09

Project # 624
Baruch HaShem Education Building

A. Work Completed This Week:

- Courtyard concrete placed
- Sidewalk concrete placed
- Light fixtures painted black on 2nd floor
- Graded east side of building
- Vertical building joints caulked
- Relocated temporary fencing
- Mikvah prepped for plaster
- Folding partition completed
- Carpet Judiaco shop storage room

B. Work Scheduled For The Next Two Weeks:

- Replace exterior lighting at south side
- Fabricate Mikvah fence (off site)
- Install four 2" conduits from existing building to new building
- Fire alarm test (Tue, 4/7/09)
- Building final (Wed, 4/8/09-pending fire passes)
- Remove some temporary fencing from site
- Complete exterior doors (threshold and adjust)
- Complete canopies
- Landscape and irrigation
- Caulk horizontal joints at sidewalk and paving
- Final clean

C. Pending Items Needed from Owner:

- None at this time

D. Long Lead Time Items:

- None at this time

E. Other Items or Concerns:

- None at this time

F. Progress Photos:

- Attached

Progress Photos



Progress Photos



Progress Photos

