



# ***Construction Progress Report Week Ending September 20, 2008***



***Project #624:  
Baruch Ha Shem Education  
Education Building  
6304 Beltline Road  
Dallas, TX 75254***



**Progress Report Period for Week Ending 9-20-08:**

Project # 624

Baruch Ha Shem Education Building

**A. Work Completed Last Week:**

- Dry out building pad to drill piers
- Tied steel for pier cages
- Layout of exterior building piers

**B. Work Scheduled For The Next Two Weeks:**

- Drill building piers
- Plumbing underground
- Electrical underground
- Excavate, form and pour elevator pit
- Waterproof elevator pit
- Excavate, form and pour grade beams
- Fine grade building pad and prep for slab pour

**C. Pending Items Needed from Owner:**

- None at this time

**D. Long Lead Time Items:**

- None at this time

**E. Other Items or Concerns:**

- None at this time

**F. Progress Photos:**

- Attached



# Progress Photos



# Progress Photos

