



***Construction Progress Report  
Week Ending December 27, 2008***



***Project #624:  
Baruch HaShem Education  
Education Building  
6304 Beltline Road  
Dallas, TX 75254***



**Progress Report for Week Ending 12-27-08:**

Project # 624

Baruch HaShem Education Building

**A. Work Completed Last Week:**

- Built scaffold for west wall on roof
- Framed west wall on roof
- Finished cornice framing
- HVAC rough in café
- Started plumbing rough on 2<sup>nd</sup> floor
- Started electrical rough on 2<sup>nd</sup> floor
- Completed 90% of roof

**B. Work Scheduled For The Next Two Weeks:**

- Plaster building
- Insulate all exterior walls and get energy inspection
- Finish sheeting on top of cornice
- Complete roofing, weather permitting
- Frame all interior walls and one-side pending needed inspections
- Storm drains
- Complete electrical rough on 2<sup>nd</sup> floor
- Set A/C units on roof
- Frame elevator shaft
- Install exterior doors

**C. Pending Items Needed from Owner:**

- Need to get selection for folding partition doors and approve final shop drawings on millwork.

**D. Long Lead Time Items:**

- None at this time

**E. Other Items or Concerns:**

- None at this time

**F. Progress Photos:**

- Attached



# Progress Photos



# Progress Photos



# Progress Photos



# Progress Photos

