



***Construction Progress Report  
Week Ending February 28, 2009***



***Project #624:  
Baruch HaShem Education  
Education Building  
6304 Beltline Road  
Dallas, TX 75254***



## **Progress Report for Week Ending 02-28-09**

Project # 624

Baruch HaShem Education Building

### **A. Work Completed Last Week:**

- Completed MEP above ceiling
- Received ceiling inspection
- Ceiling tile lay in completed
- Completed tape & bed
- Primed and applied 1<sup>st</sup> coat of paint on walls
- Plumbing fixtures installed

### **B. Work Scheduled For The Next Two Weeks:**

- Lay carpet
- Set floor tile in foyer
- Set stone at entry
- Install toilet partitions in restroom
- Apply final coat of paint
- Seal floors at exposed concrete

### **C. Pending Items Needed from Owner:**

- None at this time.

### **D. Long Lead Time Items:**

- None at this time

### **E. Other Items or Concerns:**

- None at this time

### **F. Progress Photos:**

- Attached



# Progress Photos



# Progress Photos



# Progress Photos

