



***Construction Progress Report
Week Ending March 14, 2009***



***Project #624:
Baruch HaShem Education
Education Building
6304 Beltline Road
Dallas, TX 75254***



Progress Report for Week Ending 3-14-09

Project # 624

Baruch HaShem Education Building

A. Work Completed This Week:

- Completed final paint
- Began sealing floors at storage rooms
- Completed floor tile in foyer
- DSS Security worked on security door locks
- Installed exhaust and vent in electrical room
- Completed toilet partition installation
- Mechanical final inspection received
- Plumbing final inspection failed – new code must install back check valve at ice maker
- Installed back check per city – will re-inspect Monday, 3/16/09
- Electrical final inspection failed – city required an elevator permit and state inspection first

B. Work Scheduled For The Next Two Weeks:

- Carpet and base at stairs
- Replace broken windows
- Install mirrors in restrooms
- Plumbing final
- Make changes in elevator pit for state inspection
- Fire alarm programming
- Cast stone continues
- Mikvah electrical underground (delayed due to rain week of 3/9/09)
- Grade courtyard
- Begin final clean

C. Pending Items Needed from Owner:

- None at this time.

D. Long Lead Time Items:

- None at this time

E. Other Items or Concerns:

- None at this time

F. Progress Photos:

- Attached

Progress Photos



Progress Photos



Progress Photos

