



***Construction Progress Report
Week Ending March 28, 2009***



***Project #624:
Baruch HaShem Education Building
6304 Beltline Road
Dallas, TX 75254***



Progress Report for Week Ending 3-28-09

Project # 624
Baruch HaShem Education Building

A. Work Completed This Week:

- Graded and formed courtyard
- Set area drains
- Placed rebar
- Installed deck ground wire and received City inspection
- Installed folding partition (1st floor)
- Paint performed pre-punch
- Received elevator inspection from State (passed)
- Received elevator inspection from City (passed)
- Received electrical final inspection from City (passed)
- Began final clean.
- Received yellow tag on fire final inspection – must inspect sound booth
- Installed transformers for electronic locks on exterior doors
- Installed an lights on 2nd floor

B. Work Scheduled For The Next Two Weeks:

- Place concrete at courtyard
- Place concrete sidewalks
- Installed more lighting on 2nd floor
- Continue security work
- Grade east side of building
- Caulk joints at exterior walls, paving and sidewalks
- Fabricate off-site fence for Mikvah
- Replace exterior lighting on existing building when fixtures are received (currently on order)
- Paint lighting 2nd floor – if approved to remain

C. Pending Items Needed from Owner:

- None at this time

D. Long Lead Time Items:

- None at this time

E. Other Items or Concerns:

- None at this time

F. Progress Photos:

- Attached

Progress Photos



Progress Photos



Progress Photos

